

HARRISONS MALAYALAM LTD

Name of Works:- Construction of KSTRC Bus terminals at Thampannoor, Trivandrum(MAIN BLOCK)

PROGRESS EVALUATION FROM 02/06/2013 TO 08/06/2013

SL No	DESCRIPTION OF WORK	UNIT	PLANNED	ACHIEVED	PERCENTAGE ACHIEVED	REMARKS
i	A- BLOCK					
1	Reinforcement for jally work	MT	0.25	0.25	100	
2	Reinforcement for f/f column, slab and beam	MT	4.2	4.05	96	
3	Reinforcement for f/f toilet block column	MT	1.65	1.65	100	
4	Rcc column toilet block	M3	0.35	0.35	100	
5	Rcc Jally work- 4th floor	M2	30	30	100	
6	Rcc column and parapet wall	M3	4.75	4.75	100	
7	Reinforcement for f/f toilet block slab and beam	MT	0.9	0.9	100	
ii	B- BLOCK					
1	Reinforcement for sunshade	MT	0.55	0.55	100	
2	Rcc sunshade	M3	3.1	3.1	100	
3	Reinforcement for Auditorium	MT	1	0.85	85	
4	Rcc column Auditorium	M3	1	0.75	75	
5	Water proofing water tank	M2	55	55	100	
iii	C- BLOCK					
1	Reinforcement for f/f column	MT	1	1	100	
2	Rcc column s/f ramp	M3	1	1	100	
3	Reinforcement for f/f slab and beam	MT	5.5	5.5	100	
4	Reinforcement for s/f slab and beam toilet block	MT	2.1	2.1	100	
5	Rcc f/f slab and beam	M3	13	13	100	
6	Reinforcement for s/f column ramp	MT	0.9	0.9	100	
7	Reinforcement for front beam wall	MT	0.65	0.65	100	
8	Reinforcement for parapet wall f/f	MT	0.7	0.7	100	
9	Rcc parapet wall	M3	4	4	100	
iv	Block work	M3	13	12.2	94	
v	Internal plastering	M2	145	193	133	
vi	External Plastering	M2	400	394	99	
vii	Internal Painting	M2	1000	1055	106	
viii	Renova Painting	M2	500	448	90	
ix	Tiling	M2	350	396	113	
x	Fabrication & erection of ss handrail	M2	70	70	100	
xiii	Plumbing		In progress			
xiv	Structural glazing	M2	50	36	72	
xv	Aluminium windows	M2	40	40	100	
xvi	ADMIN BLOCK					
1	Painting	M2	525	525	100	
2	Rcc display wall	M2	3	3	100	
	Hand rail- MS	M2	30	30	100	
	Aluminium Doors	M2	30	30	100	