

# WORK SCHEDULE

SCHEDULE OF WORK FROM June-10 TO June-15

SL NO:	Date	Activity	Grid/Location	Quantity	Remarks	
1	03/06/2013- Monday	tile flooring in 1st basement floor		12		
		tile flooring in Tower		10		
		ACP for tower A				
		Roof truss work				Tower B
		Plumbing				
		Window frame work @ tower A		5		
		Grill work @ 2nd basement				
		Plastering in Tower		10		
		Piling for STP				
		Road formation				
2	04/06/2013- Tuesday	tile flooring in Tower		15		
		Roof truss work			Tower B	
		ACP for tower A & B				
		Plumbing				
		Piling for STP				
		Window frame work @ tower A		3		
		putty work in AD block		20		
		tile flooring in 1st basement floor		10		
Road formation						
3	05/06/2013- Wednesday	tile flooring in Tower		15		
		Plumbing				
		Roof truss work			Tower B	
		canopy work in basement ramp				
		Window frame work @ tower A		3		
		putty work in AD block		15		
		tile flooring in 1st basement floor		10		
		Plastering in Tower		10		
ACP for tower A						
4	06/06/2013 Thursday	ACP for tower A				
		Plumbing				
		putty work in AD block		15		
		tile flooring in Tower		10		
		tile flooring in 1st basement floor		13		
		Plastering in Tower		10		
		Roof truss work			Tower B	
SS handrail						
5	07/06/2013- Friday	tile flooring in Tower		11		
		canopy work in besment ramp				
		ACP for tower A				
		Plastering in Tower		10		
		tile flooring in 1st basement floor		15		
		putty work in AD block		8		
		Window frame work @ tower A		3		
SS handrail						
tile flooring in Tower		10				

08/06/2013- Saturday	putty work in AD block		13	
	<b>ACP for tower A</b>			
	tile flooring in 1st basement floor		12	
	Plastering in Tower		10	
	<b>Window frame work @ tower A</b>		5	
	<b>Grill work @ 2nd basement</b>			
	<b>SS handrail</b>			

	ABSTRACT OF TARGET FOR NEXT WEEK	QUANTITY		REMARKS
1	Plastering	50m2		
3	Plumbing			
4	Tile flooring	120m2		
5	window frame fixing	20nos		
	VDF	500m2		
6	Road formation			
7	canopy for basement ramp			

	REVIEW FOR PAST 1 WEEK	QUANTITY PLANNED	QUANTITY EXECUTED	PERCENT ACHIEVED (%)	REMARKS
1	Plastering	50m2	50	96%	
7	Tile flooring	150m2	147	106%	
8	Road formation				
9	canopy for basement ramp				
5	window frame fixing	20nos	16	94%	