

WORK SCHEDULE

SCHEDULE OF WORK FROM June-10 TO June-15

SL NO:	Date	Activity	Grid/Location	Quantity	Remarks	
1	17/06/2013- Monday	tile flooring in 1st basement floor		10		
		tile flooring in Tower		15		
		ACP for tower A				
		Roof truss work				Tower B
		VDF			200	
		Window frame work @ tower A			3	
		Grill work @ 2nd basement				
		Plastering in Tower				
		Piling for STP				
		Road formation				
2	18/06/2013- Tuesday	tile flooring in Tower		10		
		Roof truss work			Tower B	
		ACP for tower A & B				
		Plumbing				
		VDF			150	
		Window frame work @ tower A			5	
		putty work in AD block			18	
		tile flooring in 1st basement floor				
Road formation						
3	19/06/2013- Wednesday	tile flooring in Tower		20		
		Plumbing				
		Roof truss work				Tower B
		canopy work in basement ramp				
		Window frame work @ tower A				
		putty work in AD block			20	
		tile flooring in 1st basement floor				
Plastering in Tower			8			
ACP for tower A						
4	20/06/2013 Thursday	ACP for tower A				
		Plumbing				
		putty work in AD block			20	
		tile flooring in Tower			15	
		tile flooring in 1st basement floor			10	
		Plastering in Tower				
Roof truss work			250	Tower B		
VDF						
5	21/06/2013- Friday	tile flooring in Tower		15		
		canopy work in basement ramp				
		ACP for tower A				
		Plastering in Tower				
		tile flooring in 1st basement floor			12	
putty work in AD block			15			

22/06/2013- Saturday	Window frame work @ tower A		5	
	SS handrail			
	tile flooring in Tower		16	
	putty work in AD block		17	
	ACP for tower A			
	tile flooring in 1st basement floor		11	
	Plastering in Tower			
	Window frame work @ tower A		5	
	Grill work @ 2nd basement			
	SS handrail			

	ABSTRACT OF TARGET FOR NEXT WEEK	QUANTITY		REMARKS
1	Plastering			
2	Plumbing			
3	Tile flooring	100m2		
4	window frame fixing	20nos		
5	VDF	750m2		
6	Structural glazing	30		
7	Road formation			
8	canopy for basement ramp			

	REVIEW FOR PAST 1 WEEK	QUANTITY PLANNED	QUANTITY EXECUTED	PERCENT ACHIEVED (%)	REMARKS
1	Plastering	50m2	40	96%	
2	Tile flooring	120m2	133	106%	
3	Road formation				
4	putty work in AD block	100	71		
5	canopy for basement ramp				
6	structural glazing		30 nos		
7	window frame fixing	20nos	16	94%	