

REVIEW FOR 3rd June 2013 to 8th June 2013

REVIEW FOR PAST WEEK

ACHIEVED

Main building

1	Filling in basement -2 lvl	nil
2	RCC in -2 basement	83 m3
3	Application of putty in main building	completed upto 7th floor
4	Fire fighting works	completed in 1st floor
5	Laying granite slab in main building	63 m2
6	Laying tiles in main building	100 m2

Garage building

Electrification works	work in good progress
Application of primer (outside)	

Schedule for next week not submitted by contractor