

REVIEW FOR 17th June 2013 to 22nd June 2013

REVIEW FOR PAST WEEK

ACHIEVED

Main building

1	Application of putty in main building	completed upto 8th floor
2	Fire fighting works	work in progress in 2nd & 3rd floors
3	Laying granite slab in main building	26 m2
4	Laying tiles in main building	nil
5	Electrification works	work in good progress
6	Cement block masonry in 11 th floor	35.5 m3
7	Filling in sunken slab with river sand	20 m3
	Plumbing works in progress in main building	
	Garage building	
	Electrification works	work in good progress

Schedule for next week not submitted by contractor